Report to:	Audit and Best Value Scrutiny Committee	
Date:	4 March 2009	
By:	Director of Adult Social Care	
Title of report:	Age Well – East Sussex	
Purpose of report:	To update the Committee on the progress of the Age Well Project (the "Project")	

RECOMMENDATIONS:

The Scrutiny Committee is recommended to note:

- 1. the progress of the Age Well Project; and
- 2. the risks to the Project associated with the current economic climate.

1. Financial Appraisal

1.1 £39m of PFI Credits have been approved by the Department of Health (DoH) and HMT Treasury. This will be received via an annual annuity payment of c£3m for 25 years from the date at which the Buildings become operational.

1.2 The PFI Credits support the Capital elements of Age Well. These include the Design Build, Finance and Lifecycle maintenance costs of the Buildings.

1.3 An annual Revenue Budget of c£1.66m p.a. (indexed) has been allocated by Adult Social Care to cover all costs (other than capital costs) associated with cleaning, catering, utilities, waste and laundry services of the buildings.

2. Background and Supporting Information

2.1 The Age Well Project was established following reviews of the East Sussex County Council residential homes for older people which ended in 2004 and which concluded that Ridgewood Rise in Uckfield, Havard Rd in Ringmer and Mount Denys in Hastings, were particularly ill-suited to future requirements. Reviews also identified a gap in services in Rother.

2.2 The Project was initiated in September 2004 with the appointment of two Project Directors. Formal Project Governance arrangements have been in place since inception and the Project Delivery Board is chaired by the Director of ASC. The Project also follows the Gateway Review process operated by the 4ps¹ and has been subject to an Audit Status review. There is close liaison with both internal and external audit and the Deputy Director of Corporate Resources is a member of the Project Delivery Board.

2.3 The Outline Business Case (OBC) for £39m of PFI Credits was submitted to the Department of Health in April 2006 in accordance with the Bid Round schedule.

2.4 Approval to proceed to advertisement in the Official Journal of the European Union (OJEU) was conditionally granted by the Treasury's Project Review Group (PRG) in March 2007.

¹ The 4ps (Public Private Partnerships Programme), is the local government procurement expert and was established in 1996 by the English and Welsh local authority associations (predecessors to the LGA). The 4ps works in partnership with all local authorities (at no cost) to secure funding and accelerate the development, procurement and implementation of PFI schemes, public private partnerships, complex projects and programmes

- 2.5 All the PRG conditions were satisfied in February 2008 with the approval of Outline Planning Consent for the re-development of the Ridgewood Rise site in Uckfield.
- 2.6 The Project was advertised in the OJEU on 25 February 2008 and is now in Procurement under the EU Competitive Dialogue (CD) procedures.

3. Update and Timetable

3.1 The Procurement Timetable from OJEU to Financial Close is 24 months in line with issued guidance in respect of CD procedures (see Appendix 1). The Project has so far met all of its advertised target dates and is now one full year into the process.

3.2 Eleven responses to the Pre-Qualification Questionnaires were received. Ten companies passed the threshold required and the top seven companies were Invited to Submit Outline Solutions (ISOS).

3.3 Evaluation of the ISOS responses was completed in September 2008 and the three top scoring companies were shortlisted and Invited to Submit Detailed Solutions (ISDS) by 9 January 2009.

3.4 The intention is to further shortlist to two Bidders by the end of February and evaluation of Bids is underway to achieve this target. Progress will be reported orally to the Committee.

The Effect of the "Credit Crunch"

3.5 The key risks to Age Well in connection with the current crisis in the economy are set out in Appendix 2 and relate to:

- Lack of funds in the Bank market;
- Increases in overall funding costs; and
- Financial failure of a sub-contractor.

3.6 Overall while Age Well is well placed, by virtue of its size, to be attractive to the Banking market the terms of any Bank commitment remain at risk. Close liaison with the DoH is being maintained on this issue.

4. Conclusion and Reasons for Recommendations

4.1 The report is for information purposes only and the Committee is therefore requested to note its content.

KEITH HINKLEY Director of Adult Social Care

Contact Officer:	Paula Kirkland, Project Director	Tel No. 01273 738738
	Lorayne Ferguson, Project Director	Tel No: 01892 663082

BACKGROUND DOCUMENTS

None

ISDS Timetable

	Indicative Dates
Issue Invitation to Submit Detailed Solutions (ISDS) to Shortlist	Mid-Sept 2008
Bid prep/dialogue meetings with 3 shortlisted Bidders	Oct, Nov, Dec 2008
Detailed Solutions received	9 th January 2009
Initial Evaluation – including Reference Site Visits, Clarification on Detailed Solutions and Further Shortlist	9 th Jan – 27 th Feb 2009
Dialogue with 2 Bidders	March – May 2009
Assess readiness to close Dialogue	April 2009
Close Dialogue and Issue Call for Final Tenders	Mid–May 2009
Receipt of Final Tenders	June 2009
Clarification, specification and fine tuning of Final Tenders	July 2009
Conclude Evaluation of Final Tenders and select Preferred Bidder	Early Sept 2009
Fine-tuning, planning and judicial review period.	Sept 09 – Feb 2010
Contract Award	Feb 2010
Alcatel Period	March 2010
Contract Commencement	March 2010

Risk Outcome Background **Current Status** Category H/M/L (1) Lack of Inability to There has been a general decline in the number of banks still Age Well is by contrast a small PFI. The expectation Т secure available Financial Close in line in the market for this type of transaction is that only one bank will be required. funds in the with the timetable. This lack of liquidity is currently a major issue for large All three Bidders have secured terms from at least Banking infrastructure projects such as the Manchester Waste PFI Delays to FC ultimately one bank. Market leading to increased costs and the M25 and the larger Programmes such as Building Therefore, at the time of reporting, there appears to construction Schools for the Future. as cost be sufficient appetite for a non-complex single bank would rise in the These transactions typically require in excess of 7 banks to transactions. intervening period and commitment to lend. with potential issues affordability. Bidders unable to secure The cost of funds is made up of (i) underlying base costs that Н (2) Increases The Project Team is monitoring this issue very funding on affordable are related to the Bank of England Base (BoE) Rates and (ii) in overall closely and Bidders have already been asked to terms affecting Project funding costs resubmit their funding terms. the margins that Banks charge above these base costs. Affordability. Overall the total cost of funding has changed very Base costs have decreased with the cuts in the BoE rates little as the reduction in base costs has been although not as dramatically as the BoE rate itself. matched by an increase in margin. There is, The decline in the depth of the Bank market (see (1) above) however, no certainty as to movements in these has led to a decrease in the supply of funds against a costs (either base costs or margins) over the coming background of stable demand. This has led to an increase in vear. the cost of funds (i.e. as demand outstrips supply the price The Project Team is in contact with the Dept of has increased) Health. The DoH is committed to the success of Age Therefore, each reduction in base costs has been met with Well (its only stand alone PFI in the market). an equal increase in the margin charged by banks. The risk of changes in financing costs is a County Council Risk up to the point of Financial Close. Supply chain issues This is essentially a Private Sector risk. However, the Bidders have been asked to set out how they would Т **Business** affecting construction failures. Authority is interested to see the Project running smoothly each deal with a failing sub-contractor at each stage timetable or service and without delays. in the Project's life. delivery.

Appendix 2